



DRAFT - PHASE II - PLANNING SCHEDULE

Schenectady City School District

Revised 02.15.17

1	Presentation to BOE on Planning Process and Schedule	Nov. 16, 2016	Complete
2	Administration and Principal Planning - Kick Off	Week of - Nov. 21, 2016	Complete
3	BCS Review and Priority Meeting with Nick Insognia and Turner	Week of - Nov. 28, 2016	Complete
4	Planning Session with Principals - 1	Dec. 06, 2016	Complete
5	Scoping Meeting with Turner	Week of - Dec. 21, 2016	Complete
6	Planning Session with Principals - 2	Dec. 21, 2016	Complete
7	Planning Session with Principals - 3 - Review Concepts	Jan. 18, 2017	Complete
8	Planning Session with Principals - 4 - Finalize Concepts	Feb. 02, 2017	Complete
9	Finalizing PHASE II Budgets	Month of March 2017	
10	BOE Declared Lead Agent / Circulate EAF Part 1	March 29, 2017	
11	Presentation to BOE PHASE II Concepts	March 08, 2017	Complete
12	Presentation to BOE PHASE II Scope and Budget	March 22, 2017	
13	BOE Adopts PHASE II Plan, SEQRA (Neg, Dec.) & Vote	March 29, 2017	
14	Advertise Referendum	March 29, 2017	
15	Vote	May 16, 2017	